

序号	报告编号	发布日期	结论	影像资料
51	GX-B1343/21-9-24036	2024. 7. 23	<ol style="list-style-type: none"> 1. 矿井总进风量：15074.5m³/min，矿井总回风量：15250.5m³/min； 2. 主通风机风量：15495.6m³/min； 3. 矿井有效风量：10310.0m³/min； 4. 矿井有效风量率：66.5%； 5. 机站风量：吴集-250m水平北风井通风机组8421.2m³/min；吴集-325m水平南风井通风机组7074.4m³/min； 6. 机站风压：吴集-250m水平北风井通风机组873Pa；吴集-325m水平南风井通风机组764Pa； 7. 矿井通风阻力：吴集北风井通风系统829.9Pa；吴集南风井通风系统741.5Pa。 	
52	GX-B1347/21-9-24029	2024. 7. 23	<ol style="list-style-type: none"> 1. 风量（风速）合格率：100%，大于65%，合格； 2. 风质合格率：100%，大于90%，合格； 3. 作业环境空气质量合格率：100%，大于60%，合格； 4. 矿井有效风量率66.5%，大于60%，合格； 5. 风机全压效率平均值79.7%，大于70%，合格； 6. 风量供需比1.43，符合$1.32 \leq \beta \leq 1.67$要求，合格； 7. 综合指标90.0%，大于72%，合格。 	

53	GX-B1343/21-9-24037	2024. 7. 23	<ol style="list-style-type: none"> 1. 矿井总进风量: 25034.6m³/min, 矿井总回风量: 25345.9m³/min; 2. 主通风机风量: 25774.9m³/min; 3. 矿井有效风量: 18297.7m³/min; 4. 矿井有效风量率: 71.0%; 5. 机站风量: 李楼北风井通风机组 14479.6m³/min; 24线南措施井主通风机 5795.7m³/min; 24线北措施井主通风机 5499.6m³/min; 6. 机站风压: 李楼北风井通风机组1728Pa; 24线南措施井主通风机1709Pa; 24线北措施井主通风机1102Pa; 7. 矿井通风阻力: 李楼北风井通风系统 1667.1Pa; 24线南措施井通风系统1643.3Pa; 24线北措施井通风系统1080.9Pa。 	
54	GX-B1347/21-9-24030	2024. 7. 23	<ol style="list-style-type: none"> 1. 风量（风速）合格率: 100%, 大于65%, 合格; 2. 风质合格率: 100%, 大于90%, 合格; 3. 作业环境空气质量合格率: 100%, 大于60%, 合格; 4. 矿井有效风量率71.0%, 大于60%, 合格; 5. 风机全压效率平均值72.2%, 大于70%, 合格; 6. 风量供需比1.43, 符合$1.32 \leq \beta \leq 1.67$要求, 合格; 7. 综合指标89.5%, 大于72%, 合格。 	

55	GX-B1341/24-9-24148	2024. 7. 23	综合判定：合格。	
56	GX-B1341/24-9-24149	2024. 7. 23	综合判定：合格。	

57	GX-B1341/24-9-24150	2024. 7. 23	综合判定：合格。	 <p>2024.06.25</p>
58	GX-B1341/24-9-24151	2024. 7. 23	综合判定：合格。	 <p>2024.06.25</p>

59	GX-B1594/21-9-24068	2024. 7. 25	除风量、风压不判定外，其余所检项目合格。	 A photograph showing two workers in a dark tunnel. They are wearing hard hats and safety gear. One worker is holding a device, possibly a detector or measuring instrument. The tunnel walls are rocky and uneven. A date stamp '2024.6.13' is visible in the bottom right corner of the image.
60	GX-B1594/21-9-24069	2024. 7. 25	除风量、风压不判定外，其余所检项目合格。	 A photograph showing two workers in a dark tunnel. They are wearing hard hats and safety gear. One worker is holding a device, possibly a detector or measuring instrument. The tunnel walls are rocky and uneven. A date stamp '2024.6.13' is visible in the bottom right corner of the image.

61	GX-B1594/21-9-24070	2024. 7. 25	除风量、风压不判定外，其余所检项目合格。	 <p>2024.6.13</p>
----	---------------------	-------------	----------------------	--